

# 4th Street Heritage Trail PROJECT UPDATE



## **This Week...**

Work continued on the north side of the street on the planter boxes and flush curbs. So far, five planter boxes; 10 bollards (with covers); and 177 feet of flush curb have been poured and/or installed. The City's water department has also been busy adjusting some of the waterline infrastructure in that area.

## **Up Next...**

**Week of Monday, April 8 – Friday, April 12, 2019**

Work will continue on the north side of the street until all planter boxes and flush curbs have been poured. The crew will then move to the south side of the street to begin removing the existing curb, and start pouring planter boxes and flush curbs on that side.

## **Reminders...**

- Please keep thresholds and the areas in front of your doors clear and free of obstruction.
- Coordinate all deliveries with your local delivery company.
- Community parking maps, and additional information can be found at [huntingburg-in.gov](http://huntingburg-in.gov).
- Have a question about construction activity? You can schedule a time to meet with project representatives at Current Blend. Office hours are first Wednesday of each month from 11:00 a.m. – 1:00 p.m. To schedule an appointment, please email [rtaylor@tswdesigngroup.com](mailto:rtaylor@tswdesigngroup.com).

## **Important Contacts...**

- Mark Marshall, Project Site Manager (812) 632-0219
- Rachel Steckler, Director of Community Development (812) 683-2211 ext. 1049

*This email is intended to help provide weekly information to property and business owners on the construction activities during the reconstruction of 4<sup>th</sup> Street. Every effort is made to provide the most current and up-to-date information on construction activities, but please be advised that conditions and actual construction work may change as the contractor works through the construction process.*