

4th Street Heritage Trail PROJECT UPDATE



This Week...

We finally got to see some sunshine this week! The trench drain installation is almost complete. Work started on the storm sewer in the alley on the North side of the block (between the former bank and vacant Overtime buildings), and is scheduled to be completed next week. Please note that Milestone will be working this Saturday, March 23.

Up Next...

Week of Monday, March 25 – Friday, March 29, 2019

Weather depending, the trench drain should be completely set and installed by next week. After that, prep work will begin for the flush curbs and planter boxes at the corners of 4th Street and US231.

Reminders...

- Please keep thresholds and the areas in front of your doors clear and free of obstruction.
- Coordinate all deliveries with your local delivery company.
- Community parking maps, and additional information can be found at huntingburg-in.gov.
- Have a question about construction activity? You can schedule a time to meet with project representatives at Current Blend. Office hours are first Wednesday of each month from 11:00 a.m. – 1:00 p.m. To schedule an appointment, please email rtaylor@tswdesigngroup.com.

Important Contacts...

- Mark Marshall, Project Site Manager (812) 632-0219
- Rachel Steckler, Director of Community Development (812) 683-2211 ext. 1049

This email is intended to help provide weekly information to property and business owners on the construction activities during the reconstruction of 4th Street. Every effort is made to provide the most current and up-to-date information on construction activities, but please be advised that conditions and actual construction work may change as the contractor works through the construction process.