4th Street Heritage Trail PROJECT UPDATE



This Week...

A lot of progress was made this week! All of the planter boxes and flush curbs have been installed on the north side of 4th Street, and there are only two remaining planter boxes to be installed on the south side. Milestone began pouring some of the paver base and removing existing sidewalks. Light pole foundations and hand holes were also installed, and conduit was run to connect the planter boxes. We received the informational rack cards, so if you would like to have some in your businesses to hand out to customers, please let me know and I will deliver them to you.

Up Next...

Week of Monday, April 22 – Friday, April 26, 2019

Work will continue on paver base on both sides of the street. There will be no construction activity on Saturday, April 27 to accommodate the increase in traffic for the Garden Gate Festival. If you are able, please plan to attend!

Reminders...

- Please keep thresholds and the areas in front of your doors clear and free of obstruction.
- Coordinate all deliveries with your local delivery company.
- Community parking maps, and additional information can be found at huntingburg-in.gov.
- Have a question about construction activity? You can schedule a time to meet with project representatives at Current Blend. Office hours are first Wednesday of each month from 11:00 a.m. 1:00 p.m. To schedule an appointment, please email rtaylor@tswdesigngroup.com.

Important Contacts...

- Mark Marshall, Project Site Manager (812) 632-0219
- Rachel Steckler, Director of Community Development (812) 683-2211 ext. 1049

This email is intended to help provide weekly information to property and business owners on the construction activities during the reconstruction of 4th Street. Every effort is made to provide the most current and up-to-date information on construction activities, but please be advised that conditions and actual construction work may change as the contractor works through the construction process.