

4th Street Heritage Trail PROJECT UPDATE



This Week...

The planter boxes and flush curbs on the north side of 4th Street are complete, and progress is being made on those same features on the south side of the street. Also, electric line installation in the planter boxes began.

Up Next...

Week of Monday, April 15 – Friday, April 19, 2019

Work will continue on the planter boxes and flush curbs on the south side of the street. Electrical work will also continue. Once boxes and curbs are poured, Milestone will start prep work for the north side sidewalks.

Reminders...

- Please keep thresholds and the areas in front of your doors clear and free of obstruction.
- Coordinate all deliveries with your local delivery company.
- Community parking maps, and additional information can be found at huntingburg-in.gov.
- Have a question about construction activity? You can schedule a time to meet with project representatives at Current Blend. Office hours are first Wednesday of each month from 11:00 a.m. – 1:00 p.m. To schedule an appointment, please email rtaylor@tswdesigngroup.com.

Important Contacts...

- Mark Marshall, Project Site Manager (812) 632-0219
- Rachel Steckler, Director of Community Development (812) 683-2211 ext. 1049

This email is intended to help provide weekly information to property and business owners on the construction activities during the reconstruction of 4th Street. Every effort is made to provide the most current and up-to-date information on construction activities, but please be advised that conditions and actual construction work may change as the contractor works through the construction process.