

4th Street Heritage Trail PROJECT UPDATE



This Week...

Happy Valentine's Day! The rain really impacted the schedule this week; however, work was still completed. All of the saw cuts were finished, and a majority of the pipe was delivered in preparation for installation of the trench drain. The 4th and Jackson Street intersection was closed to get ready for storm sewer work next week.

Up Next...

Week of Monday, February 18 – Friday, February 22, 2019

The work being done this week will consist of trench drain pipe placement and storm sewer work in the 4th and Jackson Street intersection.

Reminders...

- Please keep thresholds and the areas in front of your doors clear and free of obstruction.
- Coordinate all deliveries with your local delivery company.
- Community parking maps, and additional information can be found at huntingburg-in.gov.
- Have a question about construction activity? You can schedule a time to meet with project representatives at Current Blend. Office hours are first Wednesday of each month from 11:00 a.m. – 1:00 p.m. To schedule an appointment, please email rtaylor@tswdesigngroup.com.

Important Contacts...

- Mark Marshall, Project Site Manager (812) 632-0219
- Rachel Steckler, Director of Community Development (812) 683-2211 ext. 1049

This email is intended to help provide weekly information to property and business owners on the construction activities during the reconstruction of 4th Street. Every effort is made to provide the most current and up-to-date information on construction activities, but please be advised that conditions and actual construction work may change as the contractor works through the construction process.